

QC Inspection Report - Thane Plant

Quality Control Department

Date: 2024-03-30

Inspection Overview

This report covers the quality control inspection conducted at the Thane manufacturing plant for the AlphaCook pressure cooker production lines. Inspections were carried out as per the QC Inspection Standards Manual (POL003, v4.0) effective March 2024.

Defect Summary by Product Line

Product Line	Batch	Units Inspected	Defects Found	Defect Rate %
Hawkins Classic 3L	CL-2025-041	500	4	0.80%
Hawkins Contura 3L	HC-2025-012	300	6	2.00%
Hawkins Instaa 2L	II-2025-008	400	3	0.75%
Futura HA 4L	FH-2025-019	250	2	0.80%
Futura SS 5L	FS-2025-003	200	5	2.50%

Critical Findings

- Batch HC-2025-012 (Hawkins Contura 3L): Ceramic nonstick coating adhesion found below specification on 6 units. Root cause: temperature variance on coating line 2. Corrective action: Recalibration of oven temperature sensors. Status: Resolved.
- Batch FS-2025-003 (Futura SS 5L): Lid sealing ring fitment loose on 5 units. Root cause: Dimensional variance in gasket batch from SafeSeal Gaskets. Corrective action: Vendor notified, replacement batch ordered. Status: Pending.

Sign-off

Inspected by: Priya Mehta, QC Manager
Date: 2025-08-27